TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Providing & Construction of CC road Prashanth nagara 3rd & 3rd A cross at Dasarahalli ward no-15	
2	Estimate Cost	25 ಲಕ್ಷ	
3	Work Code	P-1771	
4	Job Code	015-18-000023	
5	A.S No.	567/17-18/29-11-2017	
6	T.S No	325/1718/12-12-2017	
7	Work Order/Agreement No	ಕಂಪ/ಎಇಇ/ಎಂ/345/17-18 ದಿ.28-02-2018	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ದಿ|28-03-18 ರಂದು ಪೂರ್ವಾನುಮತಿ ಪತ್ರ ಪಡೆದು ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿರುತ್ತದೆ ಸದರಿ ರಸ್ತೆಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವಾಗ ಸಾರ್ವಜನಿಕರಿಂದ ಹಾಗೂ ಸ್ಥಳೀಯ ಕಾರ್ಪೊರೇಟರ್ ರವರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ನಿಲ್ಲಿಸಲು ಒತ್ತಡ ಬಂದಿರುತ್ತದೆ.	
13	Time Extension Requested	Considering Execution Lapsing without penalty	
14	Assistant Executive Engineer's Recommendation	Recommended for time extension without penalty	
15	Executive Engineer's Recommendation	—	
16	Superintending Executive Engineer's Recommendation	Recommended for EC (sic) by agency	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Ward no. 15

Asst. Executive Engineer, 16/8/18
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner